




EXTENSION OF TIME PROPOSAL

1	Name of work	Derilting of Drains in Pervinagra, Lottegolla halli and Surrounding area in ward no: 08 Kodigehalli
2	Amount of Work Portion	4,35,554.18
3	Estimated Cost	5,00,000/-
4	Name of contractor	Bhargav D
5	Agreement No.	151/18-19
6	No. and date under which work order issued	23/10/2018
7	Time limit originally fixed for completion	60 Days
8	Date of application by the contractor for granting extension of time	240 DAYS
9	Date of receipt of application in the sub division office	60 day s.
10	Extension granted if any	—
	i)	—
	ii)	—
11	Work carried out by the contractor during the original period stipulated in the contract.	—
12	Work carried out during 1st extension	—
13	Work carried out during 2nd extension	—
14	Time now applied for	240 Days.
15	Date of recommending time limit applied for	—
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	NO
18	Probable time required for completion of remaining work	—
19	Cost of work charged establishment charged on the work after the expiry of original period.	—
20	Whether notice as per clause of contract has been issued.	NO
21	Remarks of the AEE and the daily rate of penalty proposed	Due to continuous ill health of Agency the work got delayed with may be condoned.
22	Remarks of the EE with the daily rate of penalty proposed	


Assistant Engineer


Executive Engineer
Byatarayanapura Division


Assistant Executive Engineer



ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಪಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.